PROJECT NAME: 2025 Westminster Overlay Program
PROJECT START DATE: 7/7/2025
PROJECT FINISH DATE:
(up to 12 months)
PM/SUPER: Keith Runyan

3 WEEK OUTLOOK SCHEDULE

(ROAD CLASS/TYPE) (ACTIVITY) *Select (Arterial / Collector / Residential)	AREA / SEGMENT (Area name)	LOCATION (Street Name)	DAY / NIGHT	TRUCKING	*MIX TYPE*	*TESTING*	ESTMTD QTY.	UNIT	DAYS TO COMPLETE	RESPONSIBILITY	NOTES
PAVING (Overlay)	Trailside Phase 1	6 Culds - 4 Streets	DAY	TANDEMS	5461 - (1/2)SP75(58-28)20%	YES	1,789	Tons	1.8	MM (Paving)	2" DEPTH (HMA 5461)
MILLING (Full)	Countryside Neighborhood	4 Culds - 13 Streets	DAY	TANDEMS	N/A	N/A	51,525	Sq. Yds.	6.4	ALPHA	1.5" DEPTH **FULL** (51,525 SY)
PATCHING (FULL DEPTH)	Countryside Neighborhood	4 Culds - 13 Streets	DAY	TANDEMS	5492 - (3/4)SP75(58-28)20%	NO	70	Tons	2.0	MM (Patching)	FULL DEPTH PATCHING TBD
PAVING (Overlay)	Countryside Neighborhood	4 Culds - 13 Streets	DAY	LIVE FLOOR	5461 - (1/2)SP75(58-28)20%	YES	4,251	Tons	4.3	MM (Paving)	2" DEPTH (HMA 5461)
MILLING (Full)	Sheridan Greens Neighborhood	1 Culd - 8 Streets	DAY	TANDEMS	N/A	N/A	34,101	Sq. Yds.	4.3	ALPHA	1.5" DEPTH **FULL** (34,101 SY)
PATCHING (FULL DEPTH)	Sheridan Greens Neighborhood	1 Culd - 8 Streets	DAY	TANDEMS	5492 - (3/4)SP75(58-28)20%	NO	70	Tons	2.0	MM (Patching)	FULL DEPTH PATCHING TBD
PAVING (Overlay)	Sheridan Greens Neighborhood	1 Culd - 8 Streets	DAY	LIVE FLOOR	5461 - (1/2)SP75(58-28)20%	YES	2,813	Tons	2.8	MM (Paving)	2" DEPTH (HMA 5461)
MILLING (Full)	Highlands Westbury	3 Streets	DAY	TANDEMS	N/A	N/A	15,053	Sq. Yds.	1.9	ALPHA	1.5" DEPTH **FULL** (26,602 SY)
PATCHING (FULL DEPTH)	Highlands Westbury	3 Streets	DAY	TANDEMS	5492 - (3/4)SP75(58-28)20%	NO	70	Tons	2.0	MM (Patching)	FULL DEPTH PATCHING TBD
PAVING (Overlay)	Highlands Westbury	3 Streets	DAY	TANDEMS	5461 - (1/2)SP75(58-28)20%	YES	1,242	Tons	1.2	MM (Paving)	2" DEPTH (HMA 5461)
MILLING (Full)	112th Ave.	Federal Blvd. to Sheridan Blvd.	DAY	ANY	N/A	N/A	66,264	Sq. Yds.	8.3	ALPHA	2" DEPTH **FULL** (44,540 SY)
PAVING (SMA)	112th Ave.	Federal Blvd. to Sheridan Blvd.	DAY	ANY	5462 - (1/2)SP75(64-22)20%	YES	7,289	Tons	7.3	MM (Paving)	2" DEPTH (SMA 5521)
MILLING (Full)	Sheridan Blvd.	104th to 112th	DAY	ANY	N/A	NO	44,540	Sq. Yds.	5.6	ALPHA	2" DEPTH **FULL** (44,540 SY)
PAVING (SMA)	Sheridan Blvd.	104th to 112th	DAY	LIVE FLOOR	5521 - (1/2)SMA100(76-28)	YES	4,899	Tons	4.9	MM (Paving)	2" DEPTH (SMA 5521)
MILLING (WATERLINE)	Tabor Ct. & 106th	Tabor Ct. & 106th	DAY	ANY	N/A	N/A	1,822	Sq. Yds.	2.0	ALPHA	WATERLINE MILL + PAVE
PAVING (WATERLINE)	W. 90th Ave.	Tabor Ct. & 106th	DAY	ANY	5492 - (3/4)SP75(58-28)20%	NO	501	Tons	2.0	MM (Patching)	WATERLINE MILL + PAVE
Speed Hump & Speed Table Mill	Wolff St.	Wolff St.	DAY	ANY	5462 - (1/2)SP75(64-22)20%	NO				ALPHA	**More Details To Come**
Speed Hump & Speed Table Patch	Wolff St.	Wolff St.	DAY	ANY	N/A	N/A				MM (Patching)	**More Details To Come**

	CUR REN	CUR REN	1 WEE	1 WEE	1 WEE	1 WEE	1 WEE	1 WEE	1 WEE	1 WEE	2 WEE	2 WEE	2 WEE	2 WEE	2 WEE	2 WEE	2 WEE	2 WEE	3 WEE	3 WEE	3 WEE	3 WEE	3 WEE	3 WEE	3 WEE
	July							August																	
	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon
	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
PAVING (Overlay)	X			X																					
MILLING (Full)	X			X	X	X	X	X																	
PATCHING (FULL DEPTH)						X	X	X																	
PAVING (Overlay)											X	X	X	X	X										
MILLING (Full)																									
PATCHING (FULL DEPTH)																									
PAVING (Overlay)																									
MILLING (Full)																									
PAVING (SMA)																									
MILLING (Full)																									
PAVING (SMA)																									
MILLING (WATERLINE)																		X	X						
PAVING (WATERLINE)																		X	X						
Speed Hump & Speed Table Mill																				X					
Speed Hump & Speed Table Patch																				X	X				

	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri
	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12
PAVING (Overlay)																									
MILLING (Full)																									
PATCHING (FULL DEPTH)																									
PAVING (Overlay)																									
MILLING (Full)							X	X	X	X	X				X	X	X								
PAVING (SMA)																					X	X	X	X	X
MILLING (Full)																					X	X	X	X	X
PAVING (SMA)																									
MILLING (WATERLINE)																									
PAVING (WATERLINE)																									
Speed Hump & Speed Table Mill																									
Speed Hump & Speed Table Patch																									

	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri
	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6
PAVING (Overlay)																									
MILLING (Full)																									
PATCHING (FULL DEPTH)																									
PAVING (Overlay)																									
MILLING (Full)							X	X	X	X	X				X	X	X								
PAVING (SMA)																									
MILLING (Full)																									
PAVING (SMA)																									
MILLING (WATERLINE)																									
PAVING (WATERLINE)																									
Speed Hump & Speed Table Mill																									
Speed Hump & Speed Table Patch																									

	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue
	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	
PAVING (Overlay)																									
MILLING (Full)																									
PATCHING (FULL DEPTH)																									
PAVING (Overlay)																									
MILLING (Full)																									
PAVING (SMA)		X	X	X	X	X			X	X	X														
MILLING (Full)		X	X	X	X	X																			
PAVING (SMA)												X	X			X	X	X							
MILLING (WATERLINE)																									
PAVING (WATERLINE)																									
Speed Hump & Speed Table Mill																									
Speed Hump & Speed Table Patch																									

	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue
	26	27	28	29	30	31	1	2	3	4	5	6	7	8
PAVING (Overlay)														
MILLING (Full)														
PATCHING (FULL DEPTH)														
PAVING (Overlay)														
MILLING (Full)	X	X	X	X				X	X	X				
PAVING (SMA)														
MILLING (Full)														
PAVING (SMA)														
MILLING (WATERLINE)														
PAVING (WATERLINE)														
Speed Hump & Speed Table Mill														
Speed Hump & Speed Table Patch														

	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue
	9	10	11	12	13	14	15	16	17	18	19	20	21	22
PAVING (Overlay)														
MILLING (Full)														
PATCHING (FULL DEPTH)														
PAVING (Overlay)														
MILLING (Full)	X	X	X	X			X	X	X					
PAVING (SMA)														
MILLING (Full)														
PAVING (SMA)										X	X			X
MILLING (WATERLINE)														
PAVING (WATERLINE)														
Speed Hump & Speed Table Mill														
Speed Hump & Speed Table Patch														

	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue
	23	24	25	26	27	28	29	30	31	1	2	3	4	5
PAVING (Overlay)														
MILLING (Full)														
PATCHING (FULL DEPTH)														
PAVING (Overlay)														
MILLING (Full)											X	X	X	
PAVING (SMA)														
MILLING (Full)														
PAVING (SMA)	X	X												
MILLING (WATERLINE)														
PAVING (WATERLINE)														
Speed Hump & Speed Table Mill														
Speed Hump & Speed Table Patch														

	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue
	6	7	8	9	10	11	12	13	14	15	16	17	18	19
PAVING (Overlay)														
MILLING (Full)														
PATCHING (FULL DEPTH)														
PAVING (Overlay)														
MILLING (Full)			X	X	X	X	X			X	X	X		
PAVING (SMA)														
MILLING (Full)			X	X	X	X	X							
PAVING (SMA)													X	X
MILLING (WATERLINE)														
PAVING (WATERLINE)														
Speed Hump & Speed Table Mill														
Speed Hump & Speed Table Patch														

	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu
	20	21	22	23	24	25	26	27	28	29	30	31	1	2
PAVING (Overlay)														
MILLING (Full)														
PATCHING (FULL DEPTH)														
PAVING (Overlay)														
MILLING (Full)														
PAVING (SMA)														
MILLING (Full)														
PAVING (SMA)														
MILLING (WATERLINE)														
PAVING (WATERLINE)														
Speed Hump & Speed Table Mill														
Speed Hump & Speed Table Patch														